

# **Smithtown Central School District**

**Athletic Field Renovations – HS West**

**Fieldhouse Additions – HS East & West**

**Fire Alarm Reconstruction – HS West**

**Project Briefing : February 2023**

**Board of Education Update**

**March 6, 2023**

## Table of Contents

- a. Project Briefing
- b. Progress Photographs

**Project Briefing – March 6, 2022**  
**Smithtown Central School District**

**Work completed in February 2023**

**Smithtown High School West – Athletic Field Renovations**  
**Varsity Softball Field & Varsity Baseball Field**

- Awaiting final turnover to district prior to start of Spring sports in Mid-March.

**Stadium Field**

- Awaiting final turnover to district prior to the start of Spring sports in Mid-March.

## **Smithtown High School East & West – Field Houses**

- Start and complete concrete flatwork and walkways
- Complete septic system and backfill (except formal startup)
- Start and complete roofing at West, start and continue roofing at East
- Prepare site for asphalt installation
- Start drywall ceilings (West)
- Upcoming work:
  - Weather permitting – Asphalt installation, soffit completion, start finishes, start flooring (West, weather permitting)

## **Smithtown High School West Fire Alarm Reconstruction**

- continue running cable and start device installation. Cable majority complete.
- Upcoming work: Fire alarm control panels delivery and mounting



East Field House – Complete septic system and backfill, install new RPZ, install underground electric for bollard lighting





East Field House – Complete masonry, start roof trusses, start and complete concrete walkways around new field house



West Field House – Complete masonry, start and complete roof, finish septic system and backfill





West Field House – Start and complete drywall ceilings, complete siding, prep subbase for asphalt,